

Grantee: New York

Grant: B-12-DT-36-0001

January 1, 2026 thru March 31, 2026 Performance

Grant Number:

B-12-DT-36-0001

Obligation Date:**Award Date:****Grantee Name:**

New York

Contract End Date:**Review by HUD:**

Original - In Progress

Grant Award Amount:

\$71,654,116.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$71,654,116.00

Estimated PI/RL Funds:

\$0.00

Total Budget:

\$71,654,116.00

Disasters:

Declaration Number

FEMA-4020-NY

FEMA-4031-NY

Narratives

Disaster Damage:

Hurricane Irene and Tropical Storm Lee caused major flooding and storm damage in 38 Counties of New York State between August 29, 2011 and September 8, 2011. The storms devastated many communities in upstate New York's Catskill, Adirondack, and Hudson Valley regions, and caused severe damage on Long Island. According to data provided by FEMA, total permanent damage to infrastructure statewide was estimated to be around \$880 million, with the most impacted counties being Broome, Greene, Orange, Schoharie, and Tioga. The storms caused significant damage to infrastructure and housing and highlighted the need for mitigation to protect vulnerable areas from future storm events and ensure that public systems like power, clean water, roads and transportation are operational faster following future storm events. Damage to public infrastructure includes, but is not limited to, damage to wastewater treatment facilities and collection systems, drinking water treatment plants and distribution systems, water storage tanks, storm water collection systems, and bridges, roads, and other transportation networks that have been severely compromised or destroyed.

Recovery Needs:

Following Irene and Lee, HUD, through PL 112-55, provided the State with \$71,654,116 in CDBG-DR for recovery efforts from those storms. Following Superstorm Sandy which caused unprecedented damage to the State. PL 113-2 made \$16 billion in CDBG-DR funds available for the State's recovery from Irene, Lee and Sandy. To streamline its efforts, for the Irene/Lee allocation, the State has adopted a functionally equivalent set of disaster recovery programs that have been developed under its PL 113-2 allocation. These programs are outlined in the State's PL 113-2 Action Plan and Amendments and are designed to address unmet needs arising from the storms. Following HUD's methodology, there is approximately \$3.49 billion in unmet needs to repair and mitigate New York's housing, business and infrastructure. With HUD's high construction cost multiplier factored in, unmet needs are estimated at \$4.27 billion. Additional analysis estimates approximately \$14.44 billion in outstanding recovery housing, business and infrastructure repair and recovery-related mitigation needs not currently funded by federal programs. Infrastructure: Using HUD methodology, infrastructure unmet need is estimated at \$1.72 billion. The State, through various new data sources, estimates a figure of \$12.67 billion. Community Reconstruction and Infrastructure estimated unmet need using HUD methodology is \$5.68 billion, and \$6.85 billion with the high construction cost multiplier. These figures do not account for infrastructure needs not currently funded by federal programs Round I of the Community Reconstruction Program developed over \$883 million in priority projects proposed for CDBG-DR funding. CDBG-DR funding has only been identified for \$557 million, leaving a gap of over \$320 million, a figure included in the State's broader assessment of infrastructure unmet needs. In addition to the priority projects proposed, NYRCR Planning Committees selected 275 additional unfunded projects, estimated at \$1.6 billion. The largest unmet need is in infrastructure, \$3 billion when using HUD methodology and almost \$14 billion considering all identified unmet needs. Mitigation costs are roughly 30 percent of damage costs for structures with major to severe damage, and are reflected in the unmet needs. Economic Revitalization: The State calculated unmet business needs as businesses that were denied an SBA loan. HUD adjusted this number to account for businesses that didn't apply for assistance. The unmet need is estimated at \$711.31 million. Mitigation costs are roughly 30 percent of the damage costs. When combined, unmet business needs is \$826.1 million. The State used lost profit due to business interruption as a proxy for estimating unmet needs beyond repair. In census tracts with at least one foot of flooding, there were an estimated 77,902 small businesses suffering losses of about \$197.6 million. Housing: The storms impacted an estimated 80,878 owner-occupied homes and 16,943 occupied rental units statewide (excluding NYC). The cost to repair or replace, including mitigation, is estimated to be \$7.2 billion. Subtracting FEMA grants, SBA loans, and insurance proceeds, estimated unmet need is \$3.97 billion. When NYR Housing Program funds are considered, an estimated \$1.29 billion in unmet need remains. Based on HUD methodology, the 8,147 damaged rental units occupied by renters with annual income below \$30,000 define the rental properties unmet need. Total damage is estimated at \$519.68 million (excluding mitigation). Unmet need is



estimated to be \$389.76 million, 75% of total damage. Combined with mitigation, there is an unmet need of \$695.27 million. For multifamily assisted housing stock, the State surveyed properties in its assisted housing portfolio to identify damage and uncovered losses and found high levels of insurance coverage. The State determined that immediate needs had been met and continues to assess resiliency needs.

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$0.00	\$70,350,457.03
Total Budget	\$0.00	\$70,350,457.03
Total Obligated	\$897,290.07	\$66,042,820.72
Total Funds Drawdown	\$908,979.57	\$66,042,820.72
Program Funds Drawdown	\$908,979.57	\$66,042,820.72
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$908,979.57	\$66,042,820.72
HUD Identified Most Impacted and Distressed	\$584,105.70	\$52,052,163.79
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
Broome County ²	\$ 0.00	\$ 9,328.17
Tioga County Soil and Water Conservation District	\$ 0.00	\$ 2,357,855.42
Tioga County ²	\$ 0.00	\$ 0.00
Town of Andes	\$ 0.00	\$ 5,054.96
Town of Ashland	\$ 0.00	\$ 0.00
Town of Blenheim	\$ 0.00	\$ 20,903.83
Town of Blooming Grove	\$ 0.00	\$ 4,265,027.52
Town of Bovina	\$ 0.00	\$ 2,789,837.88
Town of Broome	\$ 0.00	\$ 0.00
Town of Cairo	\$ 0.00	\$ 0.00
Town of Catskill	\$ 0.00	\$ 0.00
City of Binghamton	\$ 0.00	\$ 936,883.24
Town of Chenango	\$ 0.00	\$ 898,512.19
Town of Colchester	\$ 0.00	\$ 0.00
Town of Conklin	\$ 0.00	\$ 331,149.46
Town of Coxsackie	\$ 0.00	\$ 0.00
Town of Delhi	\$ 0.00	\$ 0.00
Town of Deposit	\$ 0.00	\$ 0.00
Town of Durham	\$ 0.00	\$ 0.00
Town of Esperance	\$ 0.00	\$ 3,486,614.14
Town of Fulton	\$ 0.00	\$ 0.00
Town of Halcott	\$ 0.00	\$ 0.00
City of Middletown	\$ 0.00	\$ 3,251,263.10
Town of Hamden	\$ 0.00	\$ 0.00
Town of Harpersfield	\$ 0.00	\$ 0.00
Town of Hunter	\$ 0.00	\$ 0.00
Town of Jewett	\$ 0.00	\$ 0.00
Town of Lexington	\$ 0.00	\$ 0.00
Town of Masonville	\$ 0.00	\$ 0.00



Town of Middleburgh	\$ 0.00	\$ 0.00
Town of Middletown	\$ 0.00	\$ 0.00
Town of Prattsville	\$ 0.00	\$ 91,910.28
Town of Roxbury	\$ 0.00	\$ 0.00
Delaware County2	\$ 178,847.45	\$ 10,862,168.72
Town of Schoharie	\$ 0.00	\$ 41,277.12
Town of Sidney	\$ 0.00	\$ 0.00
Town of Tioga	\$ 0.00	\$ 1,574,066.35
Town of Tompkins	\$ 0.00	\$ 0.00
Town of Vestal	\$ 0.00	\$ 3,208,288.57
Town of Walkill	\$ 0.00	\$ 2,455.36
Town of Walton	\$ 0.00	\$ 0.00
Town of Windham	\$ 0.00	\$ 978,843.99
Townof Hancock	\$ 0.00	\$ 0.00
Village of Athens	\$ 0.00	\$ 0.00
Dormitory Authority of the State of New York (DASNY)	\$ 0.00	\$ 1,768,828.97
Village of Catskill	\$ 0.00	\$ 0.00
Village of Cobleskill	\$ 0.00	\$ 0.00
Village of Coxsackie	\$ 0.00	\$ 0.00
Village of Delhi	\$ 0.00	\$ 0.00
Village of Deposit	\$ 0.00	\$ 2,733.76
Village of Endicott	\$ 0.00	\$ 1,587,539.12
Village of Fleischmanns	\$ 0.00	\$ 0.00
Village of Hancock	\$ 0.00	\$ 451,973.62
Village of Margaretville	\$ 0.00	\$ 1,303,860.70
Village of Middleburgh	\$ 0.00	\$ 122,405.31
Greene County	\$ 0.00	\$ 0.00
Village of Nichols	\$ 0.00	\$ 2,489,952.19
Village of Owego	\$ 0.00	\$ 2,772,080.69
Village of Schoharie	\$ 0.00	\$ 10,519.16
Village of Sidney	\$ 0.00	\$ 0.00
Village of Tannersville	\$ 0.00	\$ 0.00
Village of Walton	\$ 0.00	\$ 0.00
New York State	\$ 730,132.12	\$ 5,074,919.72
Schoharie County	\$ 0.00	\$ 8,313,384.99
Schoharie County, Soil and Water Conservation District	\$ 0.00	\$ 7,033,182.19

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	60.15%	57.09%
Minimum Non Federal Match	\$.00	\$.00	\$.00
Overall Benefit Amount	\$33,245,458.93	\$39,210,483.20	\$37,961,445.14
Limit on Public Services	\$10,748,117.40	\$2,009,260.39	\$2,009,260.39
Limit on Admin/Planning	\$14,330,823.20	\$5,163,198.14	\$2,633,112.06
Limit on Admin	\$3,582,705.80	\$3,582,706.00	\$1,052,619.92
Most Impacted and Distressed	\$53,024,045.84	\$54,045,989.65	\$52,052,163.79

Overall Progress Narrative:

The Irene Lee Action Plan outlines the distribution of \$71,654,116 of Community Development Block Grant Disaster Recovery funding. The funding goes towards meeting the unmet needs of communities impacted by Hurricane Irene and Tropical Storm Lee. The State commits to the requirement that a minimum of 80 percent of allocated funds, or \$53,011,323, must be expended in the most-impacted counties of Broome, Greene, Orange, Schoharie, and Tioga.

To streamline recovery efforts for the State's PL 112-55 allocation, the State has adopted a functionally equivalent set of disaster recovery programs that have been developed and implemented under its more recent PL 113-2, aka Superstorm Sandy, allocation. These programs are outlined in the HUD approved Action Plan and subsequent Amendments related to both the State's PL 112-55 and PL 113-2 grants, which can be viewed at <https://hcr.ny.gov/resilient-homes-communities->



action-plans-amendments. Additional information on these programs and detailed quarterly programmatic updates can be found in the appropriate program narratives in this QPR.

AFFH efforts: The State and all UGLGs, State agencies/authorities, and sub-recipients are required to take steps to affirmatively further fair housing; and when gathering public input, planning, and implementing housing related activities, include participation by neighborhood organizations, community development organizations, social service organizations, community housing development organizations, and members of impacted communities. RHC’s Action Plan Amendment public comment process allows for the public to provide input on RHC’s program design and changes, and the Community Planning process for the Community Reconstruction Program involved more than 250 Public Engagement Events, to obtain views from the public, including communities that are traditionally underrepresented in disaster recovery.

As of Q1 2026, RHC employed 41 workers, who are involved in programmatic and operational work. Staff levels will continue to meet the needs of the recovery programs.

As of the end of Q1 2026, the Community Reconstruction and Infrastructure programs have closed out 48 projects, with 0 project having been closed out in Q1 2026.

The Monitoring and Compliance Department did not monitor any Irene/Lee subrecipients in Q1 2026.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1042DR4-12, Schoharie County	\$0.00	\$0.00	\$0.00
1142DR5-12, Tioga County	\$0.00	\$0.00	\$0.00
135DR1-12, Broome County	\$0.00	\$0.00	\$0.00
317DR2-12, Delaware County	\$0.00	\$0.00	\$0.00
477DR3-12, Greene County	\$0.00	\$0.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
Admin, Administration	\$730,132.12	\$3,582,706.00	\$1,052,619.92
ComRecon, Community Reconstruction	\$0.00	\$51,090,589.00	\$51,090,589.00
DELETED-ACTIVITIES, DELETED-ACTIVITIES (Temporary)	\$0.00	\$0.00	\$0.00
IL-Match, Match	\$0.00	\$4,097,747.01	\$4,022,299.80
SidneyFMP, Sidney Floodplain Management	\$178,847.45	\$12,883,073.99	\$9,877,312.00

Activities

Project # /	Admin / Administration
-------------	------------------------



Grantee Activity Number: IL-Admin Activity Title: Administration

Activity Type:

Administration

Project Number:

Admin

Projected Start Date:

07/27/2012

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

09/01/2024

Completed Activity Actual End Date:

Responsible Organization:

New York State

Overall	Jan 1 thru Mar 31, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$3,582,706.00
Total Budget	\$0.00	\$3,582,706.00
Total Obligated	\$718,442.62	\$1,052,619.92
Total Funds Drawdown	\$730,132.12	\$1,052,619.92
Program Funds Drawdown	\$730,132.12	\$1,052,619.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$730,132.12	\$1,052,619.92
New York State	\$730,132.12	\$1,052,619.92
Most Impacted and Distressed Expended	\$584,105.70	\$842,095.94
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Governors Office of Storm Recovery (GOSR) of the Housing Trust Fund Corporation has continued to support the necessary staff resources to administer the CDBG-DR program for New York State. GOSRs activities include general management, oversight, monitoring, and coordination of planning activities and programs. Additionally, GOSR expenditures included payments for payroll, taxes and insurance, travel, monitoring, and other related costs. GOSR also covers the costs of facilities, office supplies, and equipment through administrative funds.

Location Description:

Areas impacted by Hurricane Irene and Tropical Storm Lee.

Activity Progress Narrative:

RHC has continued to support the necessary staff resources to administer the PL 112-55 allocation of CDBG DR funds for New York State. RHC maintains a staff, office space, and intake facility in New York City to carry out its recovery activities for all of New York State's allocations. Activities include general management, oversight, and

coordination of planning activities and programs. RHC also covers the costs of facilities, office supplies, and equipment through administrative funds. Administration and Planning expenditures are funded primarily through the State PL 113-2 Allocation. At the end of Q1 2026, RHC had 41 Remaining staff, who were involved in programmatic and operational work. RHC continues to focus on maintaining the capacity needed for the implementation of all the recovery programs, including those funded in part by PL 112-55, the community reconstruction and infrastructure programs, as well as in other key areas such as legal, policy, finance, and organizational systems. AFFH efforts: The State and all UGLGs, State agencies/authorities, and sub-recipients are required to take steps to affirmatively further fair housing; and when gathering public input, planning, and implementing housing related activities, include participation by neighborhood organizations, community development organizations, social service organizations, community housing development organizations, and members of impacted communities. RHC's Action Plan Amendment public comment process allows for the public to provide input on RHC's program design and changes, and the Community Planning process for the Community Reconstruction Program involved more than 250 Public Engagement Events, to obtain views from the public, including communities that are traditionally underrepresented in disaster recovery. The Monitoring and Compliance Department monitored 2 subrecipients during Q1 2026.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / ComRecon / Community Reconstruction



Grantee Activity Number: IL-CR-BlenheimMuni-AQPF-LMI

Activity Title: BlenheimMuni CR

Activity Type:

Acquisition, construction, reconstruction of public facilities

Project Number:

ComRecon

Projected Start Date:

12/30/2017

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Community Reconstruction

Projected End Date:

12/11/2025

Completed Activity Actual End Date:

Responsible Organization:

Schoharie County

Overall	Jan 1 thru Mar 31, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$3,496,889.01
Total Budget	\$0.00	\$3,496,889.01
Total Obligated	\$0.00	\$3,496,889.01
Total Funds Drawdown	\$0.00	\$3,496,889.01
Program Funds Drawdown	\$0.00	\$3,496,889.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,496,889.01
Most Impacted and Distressed Expended	\$0.00	\$3,496,889.01
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The County of Schoharie is requesting funding to design and construct a Municipal Complex for the Town of Blenheim. This project would house the Fire Department, Emergency Operation Center (EOC), Town Hall, Highway Department and an emergency shelter. The building would be constructed outside of the flood plain in a centralized location. At least one property will be acquired to complete this activity.

Location Description:

County Subunit Town of Blenheim. GEOID 3609506893

Activity Progress Narrative:

This activity is undergoing final QA/QC before marking as 'Completed' in DRGR.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
# of public facilities	0	1/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey

	Low	Mod	Total	Low/Mod%
# of Persons	220	90	310	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: IL-CR-ConklinWellnessCommunityCtr-PF-PLAN

Activity Title: ConklinWellnessCommunityCtr CR

Activity Type:

Planning

Project Number:

ComRecon

Projected Start Date:

07/25/2012

Benefit Type:

Area Benefit (Survey)

National Objective:

N/A

Activity Status:

Completed

Project Title:

Community Reconstruction

Projected End Date:

01/14/2026

Completed Activity Actual End Date:

Responsible Organization:

Town of Conklin

Overall	Jan 1 thru Mar 31, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$331,149.46
Total Budget	\$0.00	\$331,149.46
Total Obligated	\$0.00	\$331,149.46
Total Funds Drawdown	\$0.00	\$331,149.46
Program Funds Drawdown	\$0.00	\$331,149.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$331,149.46
Most Impacted and Distressed Expended	\$0.00	\$331,149.46
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Wellness and Community Center project will provide funding for the design and construction of a Wellness Center, which will provide space for such needed services as a Community Center, Daycare Facility, and Medical Facility outside of the floodplain within the Town of Conklin. This activity has been descoped and has since been converted to a planning activity.

Location Description:

The Town of Conklin, in Broome County.

Activity Progress Narrative:

This activity is undergoing final QA/QC before marking as 'Completed' in DRGR.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: IL-CR-MargaretBullRunChannel-PI-LMI

Activity Title: Margaretville Bull Run Restoration CR-IL

Activity Type:
Rehabilitation/reconstruction of a public improvement

Project Number:
ComRecon

Projected Start Date:
01/10/2017

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Community Reconstruction

Projected End Date:
12/11/2025

Completed Activity Actual End Date:

Responsible Organization:
Village of Margaretville

Overall	Jan 1 thru Mar 31, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$976,225.06
Total Budget	\$0.00	\$976,225.06
Total Obligated	\$0.00	\$976,225.06
Total Funds Drawdown	\$0.00	\$976,225.06
Program Funds Drawdown	\$0.00	\$976,225.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$976,225.06
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity involves the construction of improvements to convey stormwater within the Bull Run Channel. Improvements will include stream channel widening and the replacement of culverts to alleviate flow constrictions.

Location Description:

GEOID: 360259712005

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	1375/1500

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	235	85	545	58.72
LMI%:				58.72

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: IL-CR-MargaretvilleFDandDPWImprovements-PF-LMI
Activity Title: MargaretvilleFDandDPWImprovements CR-IL

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

ComRecon

Projected Start Date:

01/09/2017

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Community Reconstruction

Projected End Date:

01/16/2026

Completed Activity Actual End Date:

Responsible Organization:

Village of Margaretville

Overall

	Jan 1 thru Mar 31, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$17,371.85
Total Budget	\$0.00	\$17,371.85
Total Obligated	\$0.00	\$17,371.85
Total Funds Drawdown	\$0.00	\$17,371.85
Program Funds Drawdown	\$0.00	\$17,371.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$17,371.85
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Purchase and install a back-up generator for the Village Fire Department and Department of Public Works (DPW) facility to improve the evacuation center, sheltering space, and command center during a disaster.

Location Description:

GEOID's include: 360259704004, 360259704006, 360259704007, 360259704003, 360259704005

Activity Progress Narrative:

This activity is undergoing final QA/QC before marking as 'Completed' in DRGR.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1690	710	4125	58.18
LMI%:				58.18

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: IL-CR-MargaretvilleScottsBrookCulvertRep-PI-LMI

Activity Title: MargaretvilleScottsBrookCulvertRepair CR-IL

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

ComRecon

Projected Start Date:

01/10/2017

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Community Reconstruction

Projected End Date:

01/16/2026

Completed Activity Actual End Date:**Responsible Organization:**

Village of Margaretville

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2026 To Date**

\$0.00 \$310,263.79

Total Budget

\$0.00 \$310,263.79

Total Obligated

\$0.00 \$310,263.79

Total Funds Drawdown

\$0.00 \$310,263.79

Program Funds Drawdown

\$0.00 \$310,263.79

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$310,263.79

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity involves improving the flow of runoff in Scotts Brook before it enters the East Branch of the Delaware River. The improvement work will involve replacing the undersized culverts with larger culverts that have the capacity to convey 100-year storm flows. This will necessitate reconstruction of the roadways over the culverts and the construction of headwalls and the installation of riprap to harden this portion of the Scotts Brook from future damage.

Location Description:

The Census Designated Place: Village of Margaretville in Delaware County.

Activity Progress Narrative:

This activity is undergoing final QA/QC before marking as 'Completed' in DRGR.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	187/200

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	185	95	490	57.14

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: IL-CR-MonhagenBrookCulvertProj-PI-LMI

Activity Title: MonhagenBrookCulvertProj CR

Activity Type:
Rehabilitation/reconstruction of a public improvement

Project Number:
ComRecon

Projected Start Date:
07/19/2021

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Community Reconstruction

Projected End Date:
01/16/2026

Completed Activity Actual End Date:

Responsible Organization:
City of Middletown

Overall	Jan 1 thru Mar 31, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$3,251,263.10
Total Budget	\$0.00	\$3,251,263.10
Total Obligated	\$0.00	\$3,251,263.10
Total Funds Drawdown	\$0.00	\$3,251,263.10
Program Funds Drawdown	\$0.00	\$3,251,263.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,251,263.10
Most Impacted and Distressed Expended	\$0.00	\$3,251,263.10
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
The City of Middletown is requesting funding for the design and construction of stormwater drainage improvements between Sterling and Genung Streets and Academy Avenue near the confluence of the Monhagen and Draper Brooks.

Location Description:
GEOID's Include: 360710012001, 360710151001, 360710151003, 360710151004, 360710015001, 360710015003, 360710011004, 360710016001, 360710016003, 360710012002, 360710151005, 360710151006

Activity Progress Narrative:
This activity is undergoing final QA/QC before marking as 'Completed' in DRGR.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	2075/2000

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	6955	2065	13490	66.86

LMI%:	66.86
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: IL-CR-NicholsJointFireStation-PF-UN

Activity Title: NicholsJointFireStation CR

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

ComRecon

Projected Start Date:

07/25/2019

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community Reconstruction

Projected End Date:

01/15/2026

Completed Activity Actual End Date:

Responsible Organization:

Village of Nichols

Overall	Jan 1 thru Mar 31, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$1,312,933.13
Total Budget	\$0.00	\$1,312,933.13
Total Obligated	\$0.00	\$1,312,933.13
Total Funds Drawdown	\$0.00	\$1,312,933.13
Program Funds Drawdown	\$0.00	\$1,312,933.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,312,933.13
Most Impacted and Distressed Expended	\$0.00	\$1,312,933.13
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Village of Nicholas Joint Fire Station project will provide funding for the expansion of the Station to house all of the Village emergency response vehicles, provide overflow shelter space and provide meeting space, storage and office space, thus increasing the resiliency of the Station. The Joint Fire Station serves both the Town and Village of Nichols.

Location Description:

The GEOIDS for this project include: 3610751121

Activity Progress Narrative:

This activity is undergoing final QA/QC before marking as 'Completed' in DRGR.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey

	Low	Mod	Total	Low/Mod%
# of Persons	605	650	2720	46.14

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: IL-CR-RebuildFultonTownHall-PF-LMI
Activity Title: RebuildFultonTownHall CR

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

ComRecon

Projected Start Date:

12/27/2017

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Community Reconstruction

Projected End Date:

12/11/2025

Completed Activity Actual End Date:

Responsible Organization:

Schoharie County

Overall	Jan 1 thru Mar 31, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$3,715,890.76
Total Budget	\$0.00	\$3,715,890.76
Total Obligated	\$0.00	\$3,715,890.76
Total Funds Drawdown	\$0.00	\$3,715,890.76
Program Funds Drawdown	\$0.00	\$3,715,890.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,715,890.76
Most Impacted and Distressed Expended	\$0.00	\$3,715,890.76
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The County of Schoharie is requesting funding to design and reconstruct the Town of Fulton Municipal Complex.

Location Description:

GEOID's include: 360957406001, 360957406002

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	485	385	1440	60.42
LMI%:				60.42

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: IL-CR-SCSWCDGorgeCrkCulRepair-PI-LMI
Activity Title: SCSWCD Gorge Creek Culvert Repair CR

Activity Type:
 Rehabilitation/reconstruction of a public improvement
Project Number:
 ComRecon
Projected Start Date:
 12/30/2017
Benefit Type:
 Area Benefit (Census)
National Objective:
 Low/Mod

Activity Status:
 Completed
Project Title:
 Community Reconstruction
Projected End Date:
 12/11/2025
Completed Activity Actual End Date:

Responsible Organization:
 Schoharie County, Soil and Water Conservation

Overall	Jan 1 thru Mar 31, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$4,134,613.85
Total Budget	\$0.00	\$4,134,613.85
Total Obligated	\$0.00	\$4,134,613.85
Total Funds Drawdown	\$0.00	\$4,134,613.85
Program Funds Drawdown	\$0.00	\$4,134,613.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,134,613.85
Most Impacted and Distressed Expended	\$0.00	\$4,134,613.85
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project will include a hydrology and hydraulic study to confirm the required pipe and culvert sizes, design of culverts that will replace the existing culverts, and construction of new culverts.

Location Description:

GEOID's include: 360957407004, 360957407005

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	2904/3000
# of Linear miles of Public	0	0/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	940	400	2260	59.29

LMI%:	59.29
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: IL-CR-SusquehannaAssessmentDesign-PLAN

Activity Title: SusquehannaAssessmentDesign CR

Activity Type:

Planning

Project Number:

ComRecon

Projected Start Date:

12/29/2017

Benefit Type:

Area Benefit (Survey)

National Objective:

N/A

Activity Status:

Completed

Project Title:

Community Reconstruction

Projected End Date:

01/15/2026

Completed Activity Actual End Date:

Responsible Organization:

Tioga County Soil and Water Conservation District

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2026	To Date
\$0.00	\$796,583.62

Total Budget

\$0.00	\$796,583.62
--------	--------------

Total Obligated

\$0.00	\$796,583.62
--------	--------------

Total Funds Drawdown

\$0.00	\$796,583.62
--------	--------------

Program Funds Drawdown

\$0.00	\$796,583.62
--------	--------------

Program Income Drawdown

\$0.00	\$0.00
--------	--------

Program Income Received

\$0.00	\$0.00
--------	--------

Total Funds Expended

\$0.00	\$796,583.62
--------	--------------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:

Overall

This Period	To Date
\$ 0.00	\$ 0.00

Match Funds

Activity Description:

The Regional Susquehanna River Initiative Assessment and Design project will provide funding for a river initiative which will increase resilience and capacity of the river within the Village of Sidney as well as Broome and Tioga County communities, using a comprehensive watershed approach to understand and address flooding issues in the Upper Susquehanna River. This phase of the project will assess potential project sites and develop an integrated, multiple barrier approach for planning and beginning design of restoration projects in each watershed in Broome and Tioga Counties and the Village of Sidney.

Location Description:

The Cenus Blockgroups intersecting the Towns of Nichols, Owego, and Tioga in Tioga County, the City of Binghamton, the Towns of Union, Vestal, and Conklin in Broome County, and the Village of Sidney, in Delaware County. GEOIDs include 360070143023, 360070143021, 360070129001, 360070130001, 360070130003, 360070130002, 360070133015, 360070133012, 360070133013, 360070133011, 360070133014, 360070133032, 360070133031, 360070133044, 360070133041, 360070133045, 360070133042, 360070133043, 360070137002, 360070137001, 360070137003, 360070134006, 360070134001,



360070134005, 360070134002, 360070134004, 360070134003, 360070135003, 360070135002, 360070135001, 360070136001, 360070136005, 360070136003, 360070136002, 360070136004, 360070130004, 360070131001, 360070131002, 360070138002, 360070131003, 360070132011, 360070132021, 360070132022, 360070132023, 360070138003, 360070138004, 360070139002, 360070139003, 360070001004, 360070001003, 360070001002, 360070001001, 360070002001, 360070138001, 360070139001, 360070140001, 360070140002, 360070141004, 360070141002, 360070141001, 360070002002, 360070003001, 360070003004, 360070003003, 360070003002, 360070004001, 360070004002, 360070005003, 360070005001, 360070005002, 360070006001, 360070006002, 360070006003, 360070007005, 360070142001, 360070142002, 360070143013, 360070144002, 360070145004, 360070145001, 360070145002, 360070145003, 360070007001, 360070007004, 360070007003, 360070009002, 360070009001, 360070007002, 360070011001, 360070011003, 360070011002, 360070012001, 360070012002, 360070013001, 360070013002, 360070013004, 360070013003, 360070014004, 360070146002, 360070146004, 360070146003, 360070146001, 360070143014, 360070143012, 360070014001, 360070014002, 360070014003, 360070014005, 360070014007, 360070014006, 360070015003, 360070015002, 360070015004, 360070015001, 360070015005, 360070016001, 360070016002, 360070016003, 360070143011, 360070143022, 360070143015, 360070144005, 360070144004, 360070144003, 360070144001, 360070017002, 360070017005, 360070017001, 360070017004, 360070017003, 360070018004, 360070018005, 360070018003, 360070018002, 360070018001, 360070002003, 360070004003, 360070142003, 360070132012, 360070140003, 360070141003, 360259704006, 360259704005, 360259704007, 360259704004, 360259704003, 361070203004, 361070206002, 361070206007, 361070205001, 361070204014, 361070204013, 361070204012, 361070203002, 361070204023, 361070206001, 361070203001, 361070203003, 361070205003, 361070203006, 361070206004, 361070206003, 361070206006, 361070206005, 361070205002, 361070203005, 361070204011, 361070204021, 361070204022, 361070205004.

Activity Progress Narrative:

This activity is undergoing final QA/QC before marking as 'Completed' in DRGR.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	6/6

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: IL-CR-SusquehannaEducationOutreach-PLAN

Activity Title: SusquehannaEducationOutreach CR

Activity Type:

Planning

Project Number:

ComRecon

Projected Start Date:

12/31/2017

Benefit Type:

Area Benefit (Survey)

National Objective:

N/A

Activity Status:

Completed

Project Title:

Community Reconstruction

Projected End Date:

01/15/2026

Completed Activity Actual End Date:

Responsible Organization:

Tioga County Soil and Water Conservation District

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2026 To Date

\$0.00 \$53,048.68

Total Budget

\$0.00 \$53,048.68

Total Obligated

\$0.00 \$53,048.68

Total Funds Drawdown

\$0.00 \$53,048.68

Program Funds Drawdown

\$0.00 \$53,048.68

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$53,048.68

Most Impacted and Distressed Expended

\$0.00 \$53,048.68

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The Regional Susquehanna River Initiative Education and Outreach project will, through seminars and workshops, educate municipal officials, county legislators and residents of the stakeholder NYRCR Tioga and Broome County and Village of Sidney Communities about the issues tied to achieving a comprehensive watershed approach to address flooding issues in the Upper Susquehanna River. Through education and outreach with those that make land use and development decisions, the project will achieve enhanced awareness about the causes of flooding and stream instability in the watershed and also identify steps and approaches to address those perils.

Location Description:

The Towns of Nichols, Owego, and Tioga in Tioga County, the City of Binghamton, the Towns of Union, Vestal, and Conklin in Broome County, and the Village of Sidney, in Delaware County. GEOIDs include 360070014007, 360070015001, 360070015002, 360070015003, 360070015004, 360070015005, 360070016001, 360070016002, 360070016003, 360070017001, 360070017002, 360070017003, 360070017004, 360070017005, 360070018001, 360070018003, 360070018004, 360070140002,



360070146002, 360070127012, 360070127013, 360070132012, 360070138002, 360070137002, 360070140003, 360070002003, 360070004003, 360070127014, 360070142003, 360070141003, 360070011001, 360070139003, 360070001004, 360070012001, 360070003004, 360070018005, 360070146004, 360070134006, 360070014004, 360070146003, 360070145003, 360070006002, 360070011003, 360070134002, 360070130004, 360070127015, 360070014003, 360070004002, 360070133045, 360070136004, 360070134004, 360070133032, 360070141002, 360070131001, 360070006003, 360070009002, 360070018002, 360070138003, 360070143011, 360070001001, 360070001002, 360070001003, 360070002001, 360070002002, 360070003001, 360070003002, 360070003003, 360070004001, 360070005001, 360070005002, 360070005003, 360070006001, 360070007001, 360070007003, 360070007004, 360070007005, 360070007002, 360070009001, 360070011002, 360070012002, 360070013001, 360070013002, 360070013003, 360070013004, 360070014001, 360070014002, 360070014005, 360070014006, 360070133015, 360070133031, 360070133041, 360070133042, 360070133043, 360070133044, 360070134001, 360070134003, 361070204011, 361070203005, 361070203002, 361070206006, 361070203003, 361070204014, 361070204023, 361070206002, 361070206001, 361070206005, 360070139001, 360070139002, 361070203006, 361070204013, 361070204021, 361070205001, 361070205002, 361070205003, 361070206007, 360070140001, 360070141004, 360070141001, 360070142001, 360070142002, 360070143012, 360070143013, 360070143014, 360070143015, 360070143021, 360070143022, 360070143023, 360070144001, 360070144002, 360070144003, 360070144004, 360070144005, 360070145001, 360070145002, 360070145004, 360070146001, 361070203004, 361070203001, 361070204012, 361070206003, 361070206004, 360070127011, 361070204022, 361070205004, 360259704004, 360070137003, 360070138001, 360070138004, 360259704006, 360259704007, 360259704003, 360259704005, 360070135003, 360070136001, 360070136002, 360070136005, 360070136003, 360070137001, 360070134005, 360070135001, 360070135002, 360070129001, 360070130001, 360070130002, 360070130003, 360070131002, 360070131003, 360070132011, 360070132021, 360070132022, 360070132023, 360070133012, 360070133011, 360070133013, 360070133014

Activity Progress Narrative:

This activity is undergoing final QA/QC before marking as 'Completed' in DRGR.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of community engagement	0	12/12
# of Plans or Planning Products	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: IL-CR-WashingtonvilleCulverts-PI-UN

Activity Title: WashingtonvilleCulverts CR

Activity Type:
Rehabilitation/reconstruction of a public improvement

Project Number:
ComRecon

Projected Start Date:
12/31/2017

Benefit Type:
Area Benefit (Survey)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Community Reconstruction

Projected End Date:
09/01/2024

Completed Activity Actual End Date:

Responsible Organization:
Town of Blooming Grove

Overall	Jan 1 thru Mar 31, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$337,240.20
Total Budget	\$0.00	\$337,240.20
Total Obligated	\$0.00	\$337,240.20
Total Funds Drawdown	\$0.00	\$337,240.20
Program Funds Drawdown	\$0.00	\$337,240.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$337,240.20
Most Impacted and Distressed Expended	\$0.00	\$337,240.20
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project was identified in the Master Drainage Study as one of several areas that contribute to the flooding in the Town of Blooming Grove as well as the Villages of Washingtonville and South Blooming Grove during significant storm conditions, like those experienced during Hurricane Irene and Tropical Storm Lee. These communities are seeking to implement as many of the recommendations as are financially, environmentally, and technically feasible.

Location Description:

CDP Village of Washingtonville (GEOID: 3678465)

Activity Progress Narrative:

This activity is undergoing final QA/QC before marking as 'Completed' in DRGR.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	3255	3255/3255

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	970	915	5800	32.50

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / SidneyFMP / Sidney Floodplain Management

Grantee Activity Number: IL-INFRA-VSidneyBuyoutFPR-BOH-LMI
Activity Title: VSidneyBuyoutFPR INFRA

Activity Type:

Acquisition - buyout of residential properties

Project Number:

SidneyFMP

Projected Start Date:

09/01/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Sidney Floodplain Management

Projected End Date:

09/01/2024

Completed Activity Actual End Date:

Responsible Organization:

Delaware County2

Overall	Jan 1 thru Mar 31, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$11,000,000.00
Total Budget	\$0.00	\$11,000,000.00
Total Obligated	\$178,847.45	\$9,750,961.94
Total Funds Drawdown	\$178,847.45	\$9,750,961.94
Program Funds Drawdown	\$178,847.45	\$9,750,961.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$178,847.45	\$9,750,961.94
Delaware County2	\$178,847.45	\$9,750,961.94
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New York State will buy out approximately 132 properties in the Village of Sidney to restore the flood plain.

Location Description:

Village of Sidney

Activity Progress Narrative:

This activity is undergoing final QA/QC before marking as 'Completed' in DRGR.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Parcels acquired	0	91/132
# of Properties	0	91/132

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1150	695	3205	57.57

LMI%:	33.07
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	2
Monitoring Visits	0	2
Audit Visits	0	0
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	1

